

SSO PROGRAM STATUS – APRIL 2012

Program Highlights

- 107 Active Projects
 - 23 Projects Completed (\$134M Construction Value)
 - 23 pump stations have been upgraded
 - Almost 5,000 manholes have been inspected, rehabilitated or replaced
 - Over 157,000 linear feet of force main improvements
 - Over One million linear feet of gravity main improvements
 - Since 2008, SSOs have been reduced by 70%
 - 44 Projects Under Construction (\$605M Construction Value)
 - 40 Projects In Design (\$361M Construction Value)
- 326 different Program Partners

Looking Ahead

- Projects Recently Advertised for Construction Bids:
 - **Group 1B Metro Airport Area Pump Stations and Forcemain Upgrades (City-Parish No: 08-PS-UF-0045):** This project includes the construction of eight pump stations, odor control, site work and associated yard piping. The installation of approximately 600 linear feet of gravity main sewer pipe and approximately 33,500 linear feet of forcemain sewer pipe. The project advertised for construction bids on 2/10/12. Mandatory pre-bid meeting was held 2/28/12 and construction bids are due 3/29/12.
 - **Pump Station 58A Overflow Improvements (City-Parish No: 09-PS-UF-0001):** This project includes the construction of a new pump station (PS58) which will pump dry weather flow to the existing gravity system and wet weather flows directly the South WWTP. The project advertised for construction bids on 3/9/12. Mandatory pre-bid meeting scheduled for 3/27/12 and construction bids are due 4/10/12.
 - **Central Consolidation (East) Forcemain – Phase 2(City-Parish No: 09-PS-FM-UF-033B):** This project includes the installation of 13,005 linear feet of ductile iron forcemain and 405 linear feet of jacked and bored casing and pipe. The project advertised for construction bids on 3/16/12. Mandatory pre-bid meeting scheduled for 4/3/12 and construction bids are due 4/17/12.
- Projects To be Advertised for Construction Bids in April 2012:
 - SCADA – Master Plan
 - Multiple PS: Nicholson Drive – Brightside Drive (09-PS-MS-0048)
 - Airline Highway – Goodwood Blvd: Phase 1 (11-AR-MS-0027)
 - Hooper Storage (09-PS-Uf-0007)
 - Government Street – South Acadian Thruway (09-GS-MS-0043))