

SSO PROGRAM STATUS – OCTOBER 2013

Program Highlights

- 109 active projects
 - 49 projects completed (nearly \$500M construction value)
 - 23 projects under construction (over \$340M construction value)
 - 37 projects in design (over \$270M construction value)
- Over 375 Program partners

Looking Ahead

The following projects are expected to advertise for construction bids during **4th quarter 2013**. As projects are advertised for construction bid, they will be posted on the SSO Program calendar at www.brprojects.com.

Government St - S Acadian Thwy Sewer Area Upgrades (09-GS-MS-0043): This project will upgrade about 9,800 LF of gravity main ranging from 12 to 27 in. in diameter near Government St between Foster St and Acadian Thwy.

O'Neal Ln Pump Stations Improvements (Group A) (10-PS-MS-0050): This project will upgrade 17 pump stations to work in conjunction with force main upgrades in the southern portion of the parish. The pump stations will be able to handle peak wet weather flows ranging between 122 gpm to 21,930 gpm.

Scenic Hwy - Spanish Town Rd Area Rehabilitation Project (Phase 1) (12-AR-MS-0039): Located north of I-10 and south of Hollywood St, this rehab project will consist correcting defects in the system.

O'Neal Ln Sewer Area Upgrades (Group B) (10-FM-MS-0008B): Located in the southeastern area of the parish, this project involves replacing and constructing over 1,000 LF of 18 in. diameter gravity main and 27,000 LF of force main ranging from 6 to 36 in. in diameter.

O'Neal Ln Pump Stations Improvements (Group B) (10-PS-MS-0051): This project, located along the southeastern border of the parish, involves replacing 27 pump stations. The new pump stations will be able to handle peak wet weather flows ranging between 305 gpm to 17,815 gpm.

Interstate 110-Hollywood Street (NFW-R-0002): This rehab project will consist of correcting defects in the system in the area north of Winbourne St.

Jones Creek Rd - Tiger Bend Rd Area Rehabilitation Project (12-AR-MS-0038): North of I-10 and south of Old Hammond Rd, this project involves correcting defects in the system.

Plank Rd Pump Stations Improvements (11-PS-MS-0024): Located on the parish's western border, this project involves replacing 9 pump stations. The new pump stations will be able to handle peak wet weather flows ranging between 278 gpm and 11,180 gpm.

Airline Hwy Pipeline Project (10-GS-MS-0007): This project, south of Goodwood Blvd, involves replacing over 52,000 LF of gravity main ranging from 10 to 42 in. in diameter and installing 27,500 LF of force main ranging from 12 to 48 in. in diameter.